

SITE C CONSTRUCTION SCHEDULE FOR EARLY AUGUST

Construction for the Site C project is underway with initial site preparation work this week, including the mobilization of contractors to site, limited clearing and the installation of access gates and signage.

Beginning the week of **August 4** (following the BC Day holiday), the following activities are scheduled:

- Clearing and vegetation removal will continue on the north bank of the dam site to create space for access roads and a material disposal area.
- The worker accommodation contractor is mobilizing equipment to site and will begin clearing and grading the worker accommodation area.
- Selective clearing will be starting on the south bank of the dam site at the location of a future material source area and around access roads.

During the week of **August 10**, the following construction activities are scheduled:

- The North Bank Site Preparation contractor will mobilize to site and begin work on the north bank of the dam site. This will include activity within Wuthrich Quarry.
- The worker accommodation contractor will continue clearing and grading the worker camp area.
- Selective clearing will continue on the north and south bank of the dam site. Timber will be transported off-site using public roads.

Depending on the forest fire ratings in the area and the requirements of each contractor, early morning and/or night shifts may be scheduled. Please note that all activities listed in this construction bulletin are based on our construction planning and are subject to change.

WHAT TO EXPECT

While this work takes place, local area residents can expect the following:

- There will be additional truck traffic in the area as construction crews mobilize to the Site C dam site and logging trucks remove timber from the dam site.
- Some noise and dust may result in the vicinity of the dam site as a result of the scheduled construction activities.

LEARN MORE

- Visit the project website: sitecproject.com
- Follow the Site C Twitter account: [@sitecproject](https://twitter.com/sitecproject)
- Call the toll-free project line: [1-877-217-0777](tel:1-877-217-0777)
- Email the project team: sitec@bchydro.com