

Site C Construction Schedule: October 17 – 30, 2020

River diversion and navigational changes

- **New:** [River diversion has been completed](#).
- Upstream and downstream cofferdam construction is continuing. This includes placing earthfill material into the river and installing interlocking steel piles. This work will continue over the winter with completion expected by spring 2021.
- For safety reasons, a section of the Peace River near Fort St. John has been [permanently closed to boaters](#).
- Boaters should be aware of submerged underwater cable hazards upstream of the debris boom, which are used for the debris clearing barge
- A section of the Halfway River is now [closed to boaters](#) until April 30, 2021. As part of reservoir clearing activities, BC Hydro will be building six temporary crossings over the Halfway River.

COVID-19 update

- **New:** This week, BC Hydro confirmed two, unrelated positive cases of COVID-19 at camp (on [October 13](#) and [October 15](#)).
- BC Hydro continues to work with Northern Health and provincial health officials to [monitor for COVID-19](#) and protect our workforce and partner communities.

Regulatory notices

- An application has been made to the Ministry of Forests, Lands, Natural Resource Operations and Rural Development for a **Power Line Relocation tenure** situated on Provincial Crown land located near Halfway River, Peace River District. The Lands File for this application is **8016143**. Visit the [website](#) for more information and a map of the application area or send comments to AuthorizingAgency.FortStJohn@gov.bc.ca. Comments will be accepted until November 27, 2020.

Dam site area – north bank and south bank

- Transmission line work will continue to connect the existing 138 kV transmission lines to the Site C substation.
- Penstock deliveries will occur on October 15, 19, 22, and 26, resulting in night-time traffic delays on Old Fort Road. Check our website for the latest [delivery schedule](#).
- A number of work fronts are active including earthworks, drilling and grouting, and roller compacted concrete placement. All work fronts are being monitored and maintained to meet environmental and regulatory commitments.
- Powerhouse construction is continuing. This includes concrete placements at the powerhouse and spillway, and construction of the super-structure for the powerhouse.

- The turbine generator contractor continues to deliver components and materials to site for storage inside the warehouse and outside in laydown areas 24 and 27. The contractor has mobilized to the main service bay and will commence layout for their main office complex in Area 32A during October. The contractor will begin installation and delivery of the turbine parts.
- Work is continuing to [reinforce the piers](#) of the Peace River construction bridge.
- The conveyor belt is being used occasionally, as needed.

Hudson's Hope shoreline protection berm

- The [construction of a 2.6-kilometre berm](#) to protect the shoreline of Hudson's Hope has begun.
- Initial activities over the next two weeks include archaeological data recovery, contractor mobilization (moving equipment and materials to site), and vegetation clearing.

Highway 29

Cache Creek East

- **New:** Preparations for in-stream works may begin, including diverting approximately 100 metres of Cache Creek to build the piers for the new bridge.
- Construction at Cache Creek includes clearing vegetation, access construction, aggregate processing and stockpiling and topsoil stripping.

Halfway River

- Construction of a 1,042-metre-long bridge at [Halfway River](#) continues. This includes operation of a concrete batch plant, aggregate plant, aggregate pit development, delivery of bridge steel girders and hauling and stockpiling of materials.
- Construction of bridge piers continues including installation of bridge pier rebar, formwork and concrete.
- Installation of a distribution line will begin one kilometre west of the Halfway River Bridge, along the existing Highway 29, for approximately eight kilometres. It will include pole, anchor and conductor installation.

Farrell Creek

- The contractor has mobilized to site and is beginning construction of the new highway and bridge at Farrell Creek. Current activities include access construction, aggregate processing and stockpiling.
- **New:** Tree clearing and vegetation removal may begin.

Dry Creek

- The contractor has mobilized to site and is beginning construction on the new highway and bridge at Dry Creek. Current activities include clearing vegetation, access construction, aggregate processing and stockpiling, and preparing the site.
- Construction of a pilot channel is in progress.
- Installation of bridge foundation piles may begin.

Lynx Creek

- Riprap materials will be hauled from Portage Mountain quarry and stockpiled near Lynx Creek.
- [Visit our website](#) for more Highway 29 schedules, maps and construction updates.

Reservoir area clearing

- Field surveys and investigations may occur along the reservoir.
- Clearing activities and access road construction are occurring on the north and south banks of the Peace River from Cache Creek to Farrell Creek, as well as up the Halfway River drainage.
- Burning and processing of waste wood to meet engineering specifications may occur in areas of the Moberly drainage and eastern and middle reservoirs. Vehicles, boats and/or helicopters may be used. Burning will only occur when venting and ground conditions are suitable.
- Processing of waste wood that is being left on site to meet engineering specifications may occur in areas of the eastern and middle reservoirs. Vehicles, boats and/or helicopters may be used by workers to access work sites. Road maintenance activities may occur, as needed.
- Hauling of logs to local mills may occur subject to suitable access road conditions.

Transmission works

- Work on the second transmission line continues, with tower assembly and installation of micropiles.
- Site access and reclamation works will continue.

Other areas

- Construction continues on improvements to the Charlie Lake sewer outfall.
- Installation of 25 eagle nest platforms continues in various areas around the Peace River.
- Materials will continue to be hauled from Portage Mountain Quarry to various segments of Highway 29, with blasting resuming in May 2021.

WHAT TO EXPECT

Work will take place during the day, night, and on the weekend, until the project is completed. During this time, residents can expect:

Boating

- The Peace River near the dam site has been permanently closed to vessel traffic. A patrol boat will monitor the area, which is also marked with beacons and signage.
- The lower reaches of the Halfway River are closed to boat traffic until April 30, 2020.
- Boaters are advised to watch for logs and debris flowing down the Peace River.
- Boaters should use caution in the Peace River, especially near the debris booms and active construction sites along Highway 29.

Traffic – please use caution and obey safety signage

- **Old Fort Road**
 - Near Gate A to the dam site, drivers may encounter loose gravel and increased commercial traffic.
 - Due to equipment delivery, there may be [occasional short road closures](#) along Old Fort Road.
- **Highway 29:** Construction-related equipment will travel along Highway 29 and Highway 97. Learn more at [drivebc.ca](#).

- **Other areas:** Trucks with heavy loads will be accessing the dam site and other project areas, using public and resource roads.

Equipment

- Heavy machinery will be in the transmission line corridor. Please stay clear of the work areas. Helicopters and commercial drones may be used to support investigative and construction works.

Noise and vibration

- Some noise and vibration may occur near the dam site and work areas, including the quarries.

[Sign up for construction bulletins](#) and follow us [@sitecproject](#) on Twitter to receive updates.