

Site C Construction Schedule: September 18 – October 1, 2021



Crews in the dam core trench are busy placing till, filters and aggregates. See more project photos in the [image gallery](#).

News and highlights

- BC Hydro asks hunting enthusiasts not to hunt or discharge firearms near Site C project areas as a safety precaution. [Learn more](#).
- For an update on the construction of the Hudson's Hope shoreline protection berm and construction activities at Portage Mountain Quarry, please read the latest [notification letter](#).
- BC Hydro invites non-profit recreation groups, local governments and Indigenous groups to submit applications between September 1 to October 31, 2021, to develop rustic recreation sites along the Peace River or outside the Site C dam site and reservoir area. [Learn more](#).

COVID-19 update

- BC Hydro continues to work closely with Northern Health to manage the COVID-19 outbreak at Site C, which was declared on August 18.
- Information about the number of active COVID-19 cases, the number of people in isolation, and the overall number of cases at Site C continues to be updated on our website [here](#).

Dam site area – north bank and south bank

- Excavation of the approach channel, drilling and grouting, and underground works on the north and south drainage features are underway. Placement of dam core material in the completed core trench is underway.
- Powerhouse and spillway construction continues. This includes concrete placements at the powerhouse, intakes and spillway, installation of penstock segments, and construction of the steel super-structure for the powerhouse.
- Roller-compacted concrete placement continues at the dam and core buttress on the south bank.
- The turbines and generators contractor continues to deliver components and materials to site for storage. The contractor continues to install the turbine-embedded components for all six units, and pre-assembly of larger components is ongoing in the main service bay of the powerhouse. The remaining four turbine runners are scheduled to be delivered to site in early 2022.
- Work may occur on the Site C transmission line right-of-way above the substation to install instrumentation.
- Caution should be exercised at the shoreline upstream of the dam site area due to the headpond. Water levels could increase or decrease rapidly without warning. Learn more about headpond formation: sitecproject.com/diversion.

Hudson's Hope shoreline protection berm

- The [construction of a 2.6-kilometre-long berm](#) to protect the shoreline of Hudson's Hope is about 50 per cent complete. The berm is expected to be complete by summer 2022.
- The in-river works and material placement for the toe of the berm are complete along the entire length. The placement of in-river habitat clusters is also complete.
- Remaining work includes placing berm fill and rip-rap to bring the berm up to grade.
- Water quality monitoring has been installed in the Peace River and a swift water rescue team is operating in the river during the work. Boaters are asked to obey signage and stay clear of the work area for safety reasons.
- As the winter season approaches and the risk of freezing increases, water can no longer be used for dust suppression for safety reasons. BC Hydro will continue to use other dust mitigation measures such as reducing haul truck speeds and checking trucks for loose debris prior to leaving the worksites.
- BC Hydro will also continue to work with the Ministry of Transportation and Infrastructure regarding the road maintenance of Canyon Drive.
- For more information, read the latest [notification letter](#).

Portage Mountain Quarry

- Processing and stockpiling of rip-rap will continue.
- Rock hauling will continue from the Portage Mountain Quarry stockpile area to the berm worksite and to work areas along Highway 29.

Highway 29 realignments

- [Visit our website](#) for Highway 29 schedules, maps and construction updates.

Cache Creek East (596-metre-long bridge and six-kilometre-long highway realignment)

- Construction of the highway grade is ongoing, including the removal of unsuitable material, ditching and hauling and placement of aggregate.
- Installation of bridge foundations continues, including concrete bridge piers and bridge abutments.
- Steel bridge girders will be delivered and stored on site.
- An asphalt plant will be assembled in the Peaceview Borrow site, and paving of the highway alignment may occur.

Halfway River (1.05-kilometre-long bridge and a three-kilometre-long highway realignment)

- The installation of cast-in-place concrete bridge parapets, expansion joints and bridge drains is in progress. Concrete will be placed in multiple lifts.
- Rip-rap may be hauled from West Pine Quarry and Portage Mountain Quarry.

Farrell Creek East (3.5-kilometre-long highway realignment)

- The contractor will continue construction of the highway alignment, which includes placement of aggregates hauled from on site borrow areas.
- Hauling of paving aggregate from Peaceview Borrow and paving on the new highway alignment may occur.

Farrell Creek (417-metre-long bridge and 1.9-kilometre-long highway realignment)

- Concrete bridge pier and bridge abutment foundation construction continues, including the installation of rebar, formwork and pouring of concrete.
- Construction of the highway alignment and tie-ins will continue.
- Aggregates may be hauled from commercial quarries near Hudson's Hope and placed on the highway alignment.
- Single lane alternating traffic will be required periodically.
- Clearing of remaining trees upstream of the site, within the Farrell Creek drainage, will begin.

Dry Creek (158-metre-long bridge and 1.5-kilometre-long highway realignment)

- Current activities include the installation of formwork and rebar on the bridge in preparation for the construction of the concrete bridge deck.

Lynx Creek (152-metre-long bridge and 8.5-kilometre-long highway realignment)

- Highway construction continues, including removal of unsuitable material, placement of geotextile fabric and placement of aggregates hauled from Gates Island and borrow sources within the work site.
- Overburden removal and gravel extraction at Gates Island will continue to support embankment construction.
- The construction of bridge foundations will continue, including foundations for bridge piers and abutments.
- The delivery of steel bridge girders will occur and installation on the concrete foundations may begin.
- A traffic detour at the east end of the work site has been completed and will be in place until 2022. Periodic traffic stoppages will occur to allow off-highway haul trucks to cross the highway.

Reservoir area

- Road construction and logging activities are occurring between Cache Creek and Peace Canyon on the north and south banks of the Peace River and on its islands. Helicopters may be used to support clearing activities. Hauling of timber to local mills will occur when road conditions are suitable.

Transmission works

- Conductor stringing continues on the west half of the transmission line right-of-way. Work includes setting up material storage yards, installing hardware onto transmission towers, and conductor stringing and will involve the use of helicopters.
- Surveying, foundation painting, site clean-up and restoration activities will continue.

WHAT TO EXPECT

Work will take place during the day, night, and on the weekend, until the project is completed. During this time, residents can expect:

Boating

- The Peace River near the dam site is permanently closed to boater traffic. Being on or near the water around the Site C construction area presents a serious safety risk to river users. Boaters are urged to stay away from the area and observe and obey all signage and beacons.
- Boaters are urged to exercise caution on the lower reaches of the Halfway River, as construction activities may have changed the river channel. [Learn more](#).

Traffic – please use caution and obey safety signage

- **Old Fort Road:** Near Gate B to the dam site, drivers may encounter loose gravel and increased commercial traffic. Due to equipment delivery, there may be [occasional short road closures](#) along Old Fort Road.
- **Highway 29:** Construction-related equipment will travel along Highway 29 and Highway 97. Drivers on the road are reminded to travel at a safe distance behind construction vehicles particularly near the Highway 29 road realignment sections. Learn more at drivebc.ca.
- **Other areas:** Trucks with heavy loads will be accessing the dam site and other project areas, using public and resource roads.

Equipment, noise and vibration

- Heavy machinery will be in the transmission line corridor. Please stay clear of the work areas.
- Helicopters and commercial drones may be used to support investigative and construction works.
- Some noise and vibration may occur near the dam site and work areas, including the quarries.

[Sign up for construction bulletins](#) and follow us [@sitecproject](#) on Twitter to receive updates.